



# Air Permeability and Thermographic Analysis Report

## **Client:**

Project-OECOTOP Building Systems

## **At:**

20A Baskin Cottages  
Cloghran,  
Co. Dublin.

Date: 11<sup>th</sup> & 12<sup>th</sup> August 2007

## **Author**

*Pat Kyne*  
*Technical Director*

## TABLE OF CONTENTS

<b>1</b>	<b>Document Details</b> .....	<b>4</b>
1.1	Confidentiality Statement .....	4
1.2	Document Reference Number .....	4
1.3	Document Name .....	4
1.4	Document Owner .....	4
1.5	Customer Name .....	4
1.6	Update Strategy .....	4
1.7	Revision History .....	4
<b>2</b>	<b>Test Equipment</b> .....	<b>5</b>
2.1	Infrared Camera .....	5
2.2	Blower Door Fan .....	5
2.3	Digital Pressure Gauge .....	5
<b>3</b>	<b>Test Detail</b> .....	<b>6</b>
3.1	Customer Detail .....	6
3.2	Building Detail .....	6
3.3	Background to testing. ....	7
<b>4</b>	<b>Air Permeability Test Results</b> .....	<b>8</b>
4.1	Test Data & Results .....	8
4.2	Depressurisation – Images .....	14
4.2.1	Living Area .....	14
4.2.2	East Windows .....	16
4.2.3	South East Top Corner .....	18
4.2.4	Master Bedroom .....	19
4.2.5	Bedroom 2 .....	20
4.2.6	Utility Window .....	21
4.2.7	Roof Space .....	22
4.2.8	Men at Work! .....	23
<b>5</b>	<b>Test Summary</b> .....	<b>24</b>
5.1	Air Permeability Test Result Analogy .....	24
5.2	Results Summary .....	26
5.3	Most significant infiltration points .....	26
5.4	Advisory Communications .....	26
5.5	Additional Information .....	26
<b>6</b>	<b>Remedial Action Report</b> .....	<b>27</b>
6.1	Remedial Works .....	27
<b>7</b>	<b>Follow up Testing</b> .....	<b>28</b>

## TABLE OF TABLES

Table 1-1	Related Documentation .....	4
Table 1-2	Revision History .....	4
Table 2-1	Infrared Camera .....	5
Table 2-2	Blower Door Fan Specification .....	5
Table 2-3	Digital Pressure Gauge .....	5
Table 3-1	Customer Detail .....	6
Table 3-2	Building Detail .....	6
Table 4-1	Door Fan Calibration Detail .....	8
Table 4-2	Environmental Conditions .....	9
Table 4-3	Static Pressures – Pre-test .....	9
Table 4-4	Static Pressures – Post test .....	9
Table 4-5	Depressurisation values .....	9
Table 4-6	Data Analysis .....	9
Table 4-7	Zone Dimensions .....	9
Table 4-8	Test Results .....	10
Table 4-9	Door Fan Calibration Detail .....	11

Table 4-10 Environmental Conditions.....	11
Table 4-11 Static Pressures – Pre-test.....	12
Table 4-12 Static Pressures – Post test.....	12
Table 4-13 Pressurisation values .....	12
Table 4-14 Data Analysis.....	12
Table 4-15 Zone Dimensions .....	12
Table 4-16 Test Results.....	12
Table 5-1 Air Permeability / Air Changes – Depressurised Results .....	24
Table 5-2 Air Permeability / Air Changes – Pressurised Results .....	25
Table 5-3 Advisory communications.....	26

## **TABLE OF FIGURES**

Figure 1 Flow – Pressure Chart.....	10
Figure 2 Flow – Pressure Chart.....	13
Figure 3 West Window – Infrared (Iron).....	14
Figure 4 West Window – Infrared (Rainbow) .....	14
Figure 5 West Window – Visible.....	14
Figure 6 South West Corner Living Area– Infrared (Rainbow).....	15
Figure 7 South West Corner Living Area – Infrared (Feather) .....	15
Figure 8 South West Corner Living Area – Visible .....	15
Figure 9 East window left hand side – Infrared (Iron).....	16
Figure 10 East window left hand side – Infrared (Rainbow).....	16
Figure 11 East window left hand side – Visible .....	16
Figure 12 East window right hand side - Infrared (Iron).....	17
Figure 13 East window right hand side - Infrared (Rainbow) .....	17
Figure 14 East window right hand side - Visible.....	17
Figure 15 South East Top Corner – Infrared (Iron).....	18
Figure 16 South East Top Corner – Infrared (Feather).....	18
Figure 17 South East Top Corner – Visible.....	18
Figure 18 Southwest Top Corner – Infrared (Iron) .....	19
Figure 19 Southwest Top Corner – Visible .....	19
Figure 20 East Windows North Corner – Infrared (Iron) .....	20
Figure 21 East Windows North Corner – Infrared (Rainbow).....	20
Figure 22 East Windows North Corner – Visible .....	20
Figure 23 Utility Window – Infrared (Iron) .....	21
Figure 24 Utility Window – Infrared (Rainbow).....	21
Figure 25 Utility Window – Visible .....	21
Figure 26 South West Corner Floor Level – Infrared (Iron).....	22
Figure 27 South West Corner Floor Level – Infrared (Rainbow) .....	22
Figure 28 South West Corner Floor Level – Visible .....	22

## 1 Document Details

### 1.1 Confidentiality Statement

This document is a confidential document of PK Energy Controls Ltd and is protected by international copyright law. Unauthorised circulation or copying of this document is strictly prohibited without the prior written consent of PK Energy Controls Ltd.

### 1.2 Document Reference Number

HOTP2007 Rev 01.

### 1.3 Document Name

Air Permeability Test Report.

### 1.4 Document Owner

PK Energy Controls Ltd.

### 1.5 Customer Name

Oecotop-Project.

### 1.6 Update Strategy

Document updated with new REV for each template amendment.

#### Related Documentation

Document Ref No.	Document Title	Author	Document Location
I.S. EN 13829 : 2000	Thermal Performance of Buildings – Determination of Air Permeability of Buildings – Fan pressurisation Method	National Standards Authority of Ireland.	n/a
I.S. EN 13187 :1999	Thermal Performance of Buildings – Qualative Detection of Thermal Irregularities in Building Envelopes – Infrared Method (ISO 6781:1983)	National Standards Authority of Ireland.	n/a
CIBSE TM-23	Testing Buildings for Air Leakage	The Chartered Institution of Building Services Engineers	n/a
ATTMA TS-1 Issue 2	Technical Standard 1	ATTMA	n/a

**Table 1-1 Related Documentation**

### 1.7 Revision History

Rev No.	Revision Details	Revised By	Date Of Rev
01	Initial Revision	Pat Kyne	25-02-2007

**Table 1-2 Revision History**

## 2 Test Equipment

### 2.1 Infrared Camera

<b>Manufacturer</b>	SAT
<b>Model</b>	S280
<b>Serial Number</b>	9028010020
<b>Thermal Resolution</b>	80mK @ 30DegC
<b>Image Resolution</b>	388 x 284 pixels
<b>Spectral Range</b>	8 – 14 $\mu$ M
<b>Calibration Date</b>	February 2007

**Table 2-1 Infrared Camera**

### 2.2 Blower Door Fan

<b>Manufacturer</b>	Retrotec
<b>Model</b>	2200
<b>Max Air Flow</b>	9514 M3/Hr @50Pa

**Table 2-2 Blower Door Fan Specification**

### 2.3 Digital Pressure Gauge

**Table 2-3 Digital Pressure Gauge**

<b>Make</b>	Retrotec
<b>Model</b>	DM-2
<b>Pressure Range</b>	- 1250 Pa to + 1250 Pa
<b>Accuracy</b>	1% of pressure reading or 0.15 Pa
<b>Serial No.</b>	098154
<b>Calibration Date</b>	December 2006
<b>Calibration Due</b>	December 2007
<b>Associated Software</b>	Door Fan 3.0 Version 3.114

### 3 Test Detail

#### 3.1 Customer Detail

<b>Requested By</b>	Daniel Steiger
<b>Request Date</b>	11th July 2007
<b>Company</b>	Oecotop-Project
<b>Position</b>	Project Manager
<b>Company Address</b>	Po-box 1407, D-78106 St. Georgen/Germany
<b>Telephone No.</b>	+49 - (0)77 24 - 9478800
<b>Building Contractor</b>	Oecotop-Project
<b>Contractor Representative</b>	Daniel Steiger
<b>Contractor Telephone No.</b>	+49 - (0)77 24 - 9478800

**Table 3-1 Customer Detail**

#### 3.2 Building Detail

<b>Test Zone Address</b>	20A Baskin Cottages, Cloghran, Co. Dublin
<b>Building Type</b>	Detached
<b>Construction Type</b>	Eco Build
<b>Ventilation Type</b>	Breathable structure
<b>Sealing Type</b>	Pro-Clima tapes with additional specialist material
<b>Internal Volume M<sup>3</sup></b>	582 M <sup>3</sup>
<b>Floor Area</b>	135 M <sup>2</sup>
<b>Envelope Area</b>	484 M <sup>2</sup>
<b>Stage of Completion</b>	70 % Complete
<b>IR Analysis Internal Temperature °C</b>	18°C
<b>IR Analysis External Temperature °C</b>	18°C
<b>Wind Speed</b>	1.5 M/Sec (<6M/Sec)
<b>Wind Direction</b>	West
<b>Building Front Orientation</b>	South
<b>Nominal Test Pressure</b>	50 Pascals

**Table 3-2 Building Detail**

### 3.3 Background to testing.

A request for Air Permeability testing was requested by the Project Manager Daniel Steiger at their specialist eco build house in Cloghran Co. Dublin for their client Marcel Lashkody.

This dwelling includes a warm roof space and the overall construction was approximately 70% complete. The building envelope air barrier was at the final stages of completion and thus provided for an opportune time to test and execute any remedial works that should be required.

Temporary seals were placed in the following areas prior to test:

- External duct
- Soil pipe openings

## 4 Air Permeability Test Results

Note: The test results below were generated with Retrotec Door Fan 3.0 Zone Leakage Analysis Software licensed to PK Energy Controls Ltd.

### 4.1 Test Data & Results

## Depressurisation Door Fan Test Report

#### Tester Information

PK Energy Controls Ltd.  
Carrowpeter,  
Tuam,  
Co. Galway,  
Ireland.

Web: [pkenergycontrols.ie](http://pkenergycontrols.ie)

#### Building Under Test:

Detached Eco Build Dwelling.  
Marcel Lashkody,  
20A Baskin Cottages,  
Cloghran,  
Co. Dublin.

**Test #:**  
**Performed On**  
**Operator**  
**Standard**

14  
12<sup>th</sup> August 2007  
Pat Kyne  
ATTMA TS-1

Fan Calibration Detail			
Fan Serial	S00635	expires	2012-03-06
Room Gauge Serial #	098154	expires	2008-03-06
Flow Gauge Serial #	098154	expires	2008-03-06

**Table 4-1 Door Fan Calibration Detail**



## Air Permeability and Thermographic Analysis

Environmental Conditions		
Measured Unit	Before	After
Barometric Pressure	100300 Pa	100300 Pa
Relative Humidity	71%	71%
Wind Speed	2Kts	2Kts
Outside Temperature	18.0 °C	18.0 °C
Inside Temperature	18.0 °C	18.0 °C
Static Pressure (+) Average	0.87 Pa	1.8 Pa
Static Pressure (-) Average	-0.13 Pa	-0.46 Pa
Static Pressure (Average)	0.67 Pa	0.67

**Table 4-2 Environmental Conditions**

Static pressure points gathered before test									
1.44 Pa	0.95 Pa	0.19 Pa	0.35 Pa	-0.06 Pa	-0.2 Pa	0.18 Pa	0.5 Pa	1.79 Pa	1.59 Pa

**Table 4-3 Static Pressures – Pre-test**

Static pressure points gathered after test									
-0.71 Pa	-1.07 Pa	-0.1 Pa	-0.38Pa	2.46 Pa	2.96 Pa	0.97 Pa	-0.04 Pa	1.01 Pa	1.62 Pa

**Table 4-4 Static Pressures – Post test**

Depressurisation Values									
Room Pressure (Pa):	-77.05	-69.37	-66.04	-62.39	-57.08	-51.44	-51.21	-50.62	-43.64
Corrected Room Pr (Pa):	77.72	70.04	66.71	63.06	57.75	52.11	51.88	51.29	44.31
Flow Pressure (Pa):	158.68	127.36	122.22	111.67	95.44	85.72	83.96	86.47	66.63
Corrected Flow Pr (Pa):	158.7	127.4	122.2	111.7	95.4	85.7	84.0	86.5	66.6
Measured Flow (m³/h):	262.9	231.9	227.2	216.2	198.1	187.5	185.2	188.8	163.5
Best Fit Flow (m³/h):	256.8	236.3	227.3	217.3	202.5	186.6	185.9	184.2	163.9
Error (%):	2.3	-1.9	0	-0.5	-2.3	0.5	-0.4	2.5	-0.2

**Table 4-5 Depressurisation values**

Data Analysis	Air Flow Exponent	Intercept	Correlation
Best Fit: Least Squares	n	C m³/h	(%)
Depressurise	0.7999	7.8962	99.38

**Table 4-6 Data Analysis**

Zone Dimensions		
Net Floor Area	135	m²
Zone Area	484	m²
Internal Volume	582	m³


**Table 4-7 Zone Dimensions**

## Air Permeability and Thermographic Analysis

Result Details	Eng Units	Values
Air Flow Coefficient	(m <sup>3</sup> /h)	7.896
Air flow Exponent		0.7999
Confidence Factor	%	99.38
Flow@ 50 Pa	m <sup>3</sup> /h	180.5
Air Changes/Hour (ACH) @ 50 Pa	/hr	0.31
Permeability @ 50 Pa	m <sup>3</sup> /h.m <sup>2</sup>	0.37

**Table 4-8 Test Results**

Door Fan 3.0 Zone Leakage Analysis Software (Version 3.123)  
 By: Retrotec Energy Innovations Ltd (Canada).  
 Copyright 2006, 2007  
 This software conforms to the ATTMA: TS-1 testing standard



**Figure 1 Flow – Pressure Chart**

## Pressurisation Door Fan Test Report

**Tester Information**

PK Energy Controls Ltd.  
 Carrowpeter,  
 Tuam,  
 Co. Galway,  
 Ireland.

Web: pkenergycontrols.ie

**Building Under Test:**

Detached Eco Build Dwelling.  
 Marcel Lashkody,  
 20A Baskin Cottages,  
 Cloghran,  
 Co. Dublin.

**Test #:**  
**Performed On**  
**Operator**  
**Standard**

12  
 12<sup>th</sup> August 2007  
 Pat Kyne  
 ATTMA TS-1

<b>Fan Calibration Detail</b>			
<b>Fan Serial</b>	S00635	expires	2012-03-06
<b>Room Gauge Serial #</b>	098154	expires	2008-03-06
<b>Flow Gauge Serial #</b>	098154	expires	2008-03-06

**Table 4-9 Door Fan Calibration Detail**

<b>Environmental Conditions</b>		
<b>Measured Unit</b>	<b>Before</b>	<b>After</b>
<b>Barometric Pressure</b>	100300 Pa	100300 Pa
<b>Relative Humidity</b>	71%	71%
<b>Wind Speed</b>	2Kts	2Kts
<b>Outside Temperature</b>	18.0 °C	18.0 °C
<b>Inside Temperature</b>	18.0 °C	18.0 °C
<b>Static Pressure (+) Average</b>	0.27 Pa	0.13 Pa
<b>Static Pressure (-) Average</b>	-0.6 Pa	-0.4 Pa
<b>Static Pressure (Average)</b>	-0.34 Pa	-0.29

**Table 4-10 Environmental Conditions**

## Air Permeability and Thermographic Analysis

Static pressure points gathered before test									
0.59 Pa	-0.44 Pa	-1.06 Pa	0.05 Pa	-0.43 Pa	-0.07 Pa	-1.82 Pa	-0.08 Pa	-0.28 Pa	0.17 Pa

**Table 4-11 Static Pressures – Pre-test**

Static pressure points gathered after test									
-0.33 Pa	-0.14 Pa	-0.4 Pa	-0.09 Pa	-0.57 Pa	-0.83 Pa	-0.67 Pa	-0.15 Pa	0.24 Pa	0.02 Pa

**Table 4-12 Static Pressures – Post test**

Pressurisation Values									
<b>Room Pressure (Pa):</b>	73.86	70.01	66.89	61.15	56.51	53.43	50.10	45.70	44.60
<b>Corrected Room Pr (Pa):</b>	74.18	70.33	67.20	61.46	56.83	53.75	50.42	46.02	44.92
<b>Flow Pressure (Pa):</b>	185.23	178.76	163.84	151.30	132.70	130.09	120.22	102.27	104.95
<b>Corrected Flow Pr (Pa):</b>	185.2	178.8	163.8	151.3	132.7	130.1	120.2	102.3	105.0
<b>Measured Flow (m<sup>3</sup>/h):</b>	208.6	206.8	193.3	186.7	169.3	171.4	163.3	143.9	150.7
<b>Best Fit Flow (m<sup>3</sup>/h):</b>	210.6	202.8	196.4	184.3	174.3	167.5	160.1	150.1	147.5
<b>Error (%):</b>	-1	1.9	-1.6	1.3	-2.9	2.2	1.9	-4.3	2.1

**Table 4-13 Pressurisation values**

Data Analysis	Air Flow Exponent	Intercept	Correlation
<b>Best Fit: Least Squares</b>	<b>n</b>	<b>C m<sup>3</sup>/h</b>	<b>(%)</b>
<b>Depressurise</b>	0.7105	7.8962	98.23

**Table 4-14 Data Analysis**

Zone Dimensions		
<b>Net Floor Area</b>	135	m <sup>2</sup>
<b>Zone Area</b>	484	m <sup>2</sup>
<b>Internal Volume</b>	582	m <sup>3</sup>

**Table 4-15 Zone Dimensions**

Result Details	Eng Units	Values
<b>Air Flow Coefficient</b>	(m <sup>3</sup> /h)	7.896
<b>Air flow Exponent</b>		0.7999
<b>Confidence Factor</b>	%	98.23
<b>Flow@ 50 Pa</b>	m <sup>3</sup> /h	159.2
<b>Air Changes/Hour (ACH) @ 50 Pa</b>	/hr	0.27
<b>Permeability @ 50 Pa</b>	m <sup>3</sup> /h.m <sup>2</sup>	0.33

**Table 4-16 Test Results**

## Air Permeability and Thermographic Analysis

Door Fan 3.0 Zone Leakage Analysis Software (Version 3.123)  
By: Retrotec Energy Innovations Ltd (Canada).  
Copyright 2006, 2007  
This software conforms to the ATTMA: TS-1 testing standard





Figure 2 Flow – Pressure Chart


## **4.2 Depressurisation – Images**

Note: In this instance internal temperatures at the time of the survey ranged from 18°C -19°C. Outside temperature = 18°C. Due to the small differentials in temperature the infrared image capture of infiltration was attainable but did not provide for sharp imagery. Arrows indicate the infiltration points.

### **4.2.1 Living Area**




**Figure 3 West Window – Infrared (Iron)**




**Figure 4 West Window – Infrared (Rainbow)**



**Figure 5 West Window – Visible**



**Figure 6 South West Corner Living Area– Infrared (Rainbow)**




**Figure 7 South West Corner Living Area – Infrared (Feather)**




**Figure 8 South West Corner Living Area – Visible**



**4.2.2 East Windows**



**Figure 9 East window left hand side – Infrared (Iron)**




**Figure 10 East window left hand side – Infrared (Rainbow)**




**Figure 11 East window left hand side – Visible**





**Figure 12 East window right hand side - Infrared (Iron)**




**Figure 13 East window right hand side - Infrared (Rainbow)**




**Figure 14 East window right hand side - Visible**

**4.2.3 South East Top Corner**



**Figure 15 South East Top Corner – Infrared (Iron)**




**Figure 16 South East Top Corner – Infrared (Feather)**



**Figure 17 South East Top Corner – Visible**

**4.2.4 Master Bedroom**




**Figure 18 Southwest Top Corner – Infrared (Iron)**




**Figure 19 Southwest Top Corner – Visible**



**4.2.5 Bedroom 2**



**Figure 20 East Windows North Corner – Infrared (Iron)**




**Figure 21 East Windows North Corner – Infrared (Rainbow)**




**Figure 22 East Windows North Corner – Visible**

**4.2.6 Utility Window**



**Figure 23 Utility Window – Infrared (Iron)**




**Figure 24 Utility Window – Infrared (Rainbow)**




**Figure 25 Utility Window – Visible**



**4.2.7 Roof Space**



**Figure 26 South West Corner Floor Level – Infrared (Iron)**




**Figure 27 South West Corner Floor Level – Infrared (Rainbow)**



**Figure 28 South West Corner Floor Level – Visible**

**4.2.8 Men at Work!**



## 5 Test Summary.

### 5.1 Air Permeability Test Result Analogy.

The test results are generated by a software programme that is compliant with the ATTMA TS-1 standard.

### Air Permeability Standards

#### Good and Best Practice Standards

Recommended air tightness standards for a variety of different building types have been established over many years. U.K Air tightness standards up until the introduction of the 2002 Building Regulations were based on an air leakage index in which the envelope area was defined as the area of walls and roof.

The air tightness of buildings as defined in the U.K. Building Regulations is based on air permeability where the envelope area is defined as the area of walls, roof and ground floor slab.

The following table provides current normal and best practice air tightness criteria for naturally ventilated dwellings:

#### Depressurised

Building Type	U.K. Dwellings Naturally Ventilated		
	Best Practice	Normal	
Air permeability m <sup>3</sup> /(h.m <sup>2</sup> ) at 50 Pascals	3.0	9.0	
Actual Result m <sup>3</sup> /(h.m <sup>2</sup> ) ( <i>Depressurised</i> )	0.37		
Air Changes/Hr @50 Pascals	Tight	Moderate	Leaky
	< 5.0	5.0 - 8.0	> 8.0
Actual Result ACH <sub>50</sub> ( <i>Depressurised</i> )	0.31		

Table 5-1 Air Permeability / Air Changes – Depressurised Results



**Pressurised**

<b>Building Type</b>	<b>U.K. Dwellings Naturally Ventilated</b>		
<b>Air permeability m<sup>3</sup>/(h.m<sup>2</sup>) at 50 Pascals</b>	<b>Best Practice</b>	<b>Normal</b>	
	<b>3.0</b>	<b>9.0</b>	
<b>Actual Result m<sup>3</sup>/(h.m<sup>2</sup>) (Pressurised)</b>	<b>0.33</b>		
<b>Air Changes/Hr @50 Pascals</b>	<b>Tight</b>	<b>Moderate</b>	<b>Leaky</b>
	<b>&lt; 5.0</b>	<b>5.0 - 8.0</b>	<b>&gt; 8.0</b>
<b>Actual Result ACH<sub>50</sub> (Pressurised)</b>	<b>0.27</b>		

**Table 5-2 Air Permeability / Air Changes – Pressurised Results**

## 5.2 Results Summary

The air infiltration test result of 0.27 ACH<sup>50</sup> when pressurised and 0.31 ACH<sup>50</sup> when depressurised depicts excellent air tightness not before witnessed by PK Energy Controls Ltd. Although infiltration points were found, the level of infiltration was found to be minimal. The reason for a slightly better result achieved under pressurisation than that the result achieved under depressurisation is most likely the result of sealing glue applied to the breather membrane that may not have been given sufficient setting time as sealing works were ongoing prior to testing commencement.

To put the result into perspective the ACH<sup>50</sup> readings obtained from masonry builds in Ireland = 8 ACH<sup>50</sup> to 12 ACH<sup>50</sup>.

## 5.3 Most significant infiltration points

- 1) Roof space – works ongoing
- 2) Window frames – works ongoing

## 5.4 Advisory Communications

<b>Building Representatives</b>	Martin Wetzel / Daniel Steiger
<b>Building Representative advised on test results. Yes/No</b>	Yes
<b>Date</b>	12 <sup>th</sup> August 2007

**Table 5-3 Advisory communications**

## 5.5 Additional Information

Please note the following is from the Irish Building Regulations Technical Guidance Document 2005 Part L for Conservation of fuel and Energy.

### **Section 1.2.5 AIR INFILTRATION**

#### **1.2.5.1**

*Infiltration of cold outside air should be limited by reducing unintentional air paths as far as is practicable.*

*Measures to include this are:*

- (a) sealing the void between dry-lining and masonry walls at the edges of openings such as windows and doors, and at the junctions with walls, floors and ceilings (e.g. by continuous bands of bonding plaster or battens),*
- (b) sealing vapour control membranes in timber frame constructions,*
- (c) fitting draught stripping in the frames of openable elements of windows, doors and rooflights,*
- (d) sealing around loft hatches,*
- (e) ensuring boxing for concealed services is sealed at floor and ceiling levels and sealing piped services where they penetrate or project into hollow constructions or voids.*

## **6 Remedial Action Report**

### **6.1 Remedial Works**

Any remedial works to be done by Project-Oecotop.

## **7 Follow up Testing**

No follow testing scheduled 12<sup>th</sup> August.